

# PANDA EXPRESS ICE MACHINE PM SERVICE

ALL checklist items and unit information must be filled out and completed. After all items are **COMPLETED**, this document **MUST** be shared and detailed with the **GM or PIC** onsite at the time of the visit and signed off. PM work order **WILL NOT** be considered completed without all steps listed above are completed.

**Upon invoicing this Document MUST be attached in the work order attachments ALONG with PHOTOS for records and invoice approvals.**

## **Ice Machines:**

UNIT 1 HEAD	MODEL#	SERIAL NUMBER#
UNIT 2 COND	MODEL#	SERIAL NUMBER#
UNIT 3 HEAD	MODEL#	SERIAL NUMBER#
UNIT 4 COND	MODEL#	SERIAL NUMBER#

- Check condenser coil and clean if needed – Chemically clean filter / condensers in April.
- Clean evaporator plates with manufactures specifications (Nickel Safe Cleaner) in October.
- Check operation of all components – adjust as needed.
- Replace water filters (if needed, manager supplies)
- Check drains and overflow lines for proper flow.

NOTES:

**Report any abnormal conditions or faulty equipment to the FM and request “FOUND ON PM” work order or submit “FOUND ON PM” proposal to correct issues.**

**TECH NAME AND SIGNATURE:** \_\_\_\_\_

**GM/PIC NAME AND SIGNATURE:** \_\_\_\_\_