
Lidl HVAC PM Checklist AHU-1 & 2

Store #

Date :

Tech: _____

AHU #1

Model #: _____ Serial #: _____

- Inspect and lubricate all moving parts
- Inspect & change belts as needed
Belt Size information _____
- Confirm equipment operating efficiently.
- Inspect and adjust safety controls.
- Inspect and clean electrical connections.
- Start-up equipment for Winter/Summer
- Confirm economizer function.
- Clean condensate pans, lines and traps.

Notes:

AHU #2

Model #: _____ Serial #: _____

- Inspect and lubricate all moving parts
- Inspect & change belts as needed
Belt Size information _____
- Confirm equipment operating efficiently.
- Inspect and adjust safety controls.

- Inspect and clean electrical connections.
- Start-up equipment for Winter/Summer
- Confirm economizer function.
- Clean condensate pans, lines and traps.

Notes:

FCU #1

Model #: _____ Serial #: _____

- Confirm equipment operating efficiently.
- Inspect and adjust safety controls.
- Inspect and clean electrical connections.
- Start-up equipment for Winter/Summer
- Confirm economizer function.
- Clean condensate pans, lines and traps.

Notes:

CO2 Verification

Point1 Outside air : _____ PPM

Point2 back hall: _____ PPM

Point3 Sales Floor CO2 sensor: _____ PPM

VAV's

VAV #1

- Check operation in the BMS

Notes:

VAV #2

Check operation in the BMS

Notes:

VAV #3

Check operation in the BMS

Notes:

VAV #4

Check operation in the BMS

Notes:

VAV #5

Check operation in the BMS

Notes:

VAV #6

Check operation in the BMS

Notes:

VAV #7

Check operation in the BMS

Notes:

VAV #8

Check operation in the BMS

Notes: