

3.1 Walk In Box PM

Submitted by: caleb@linq.io

Walk In Checks		
Confirmation Email	X	
Management Email	X	
Verify evap fan operation (replace fault fan motors)		
Verify all coils on the circuit are within $\pm 2^\circ$ of target setpoint		
Note any scope item submissions and fill out Scope Forms at this time		

Miscellaneous Checks (Walk-In)		
Verify door operation		
Verify door gaskets and sweeps make proper seal to door frame and floor		
Verify door heater (if applicable)		
Replace strip curtains identified during evap cleaning		
Recalibrate thermometer (replace if necessary)		
Verify life safety leak detection operation (if applicable)		
Note any scope item submissions and fill out Scope Forms at this time		