

WALK IN COOLER / FREEZER PREVENTIVE MAINTENANCE

STORE _____ ASSET _____ DATE _____

CONDENSER 1 SERIAL _____

CONDENSER 2 SERIAL _____

EVAPORATOR 1 SERIAL _____

EVAPORATOR 2 SERIAL _____

EVAPORATOR 3 SERIAL _____

EVAPORATOR 4 SERIAL _____

*****CHECK LIST*****

- REMOVE FAN BLADE AND FAN COVERS
- CHECK MOTOR'S BEARINGS FOR TIGHTNESS AND FREE OF MOTION
- BRUSH OFF BACK OF EVAPORATOR, RINSE WITH WATER IF NECESSARY
- CHECK ELECTRICAL FITTING INCLUDING, WIRING, TERMINALS, SWITCHES, AND LOADS
- BLOW OUT DRAIN LINES, RUN WATER THROUGH TO VERIFY
- RE-INSTALL FANS AND COVERS
- VERIFY ARMAFLEX IS IN GOOD SHAPE AND COMPLETELY SEALED, CONTRUDING INTO HOUSING
- RESTORE POWER
- TURN POWER OFF ON CONDENSER
- WASH OUT CONDENSER COIL WITH WATER
- CHECK ELECTRICAL FITTINGS, INCLUDING WIRING, RELAYS, CONTACTORS
- CHECK OVERALL CONDITION OF UNIT
- AFTER RESTORING POWER FILL IN THE BLANKS BELOW

UNIT	AMPS	VOLTAGE	SUCTION
COMPRESSOR 1	_____	_____	_____
COMPRESSOR 2	_____	_____	_____
UNIT	DISCHARGE	SUPERHEAT	SUBCOOLING
COMPRESSOR 1	_____	_____	_____
COMPRESSOR 2	_____	_____	_____

EVAP 1 ALL FANS _____

EVAP 2 ALL FANS _____

EVAP 3 ALL FANS _____

EVAP 4 ALL FANS _____

*IT IS IMPORTANT TO RUN THE UNIT IN ALL STAGES BEFORE SIGNING OUT, COOLING AND DEFROST!!!
 *LIST ANY CODES BELOW ON THE CONTROLLERS AS WELL AS ANY RECOMMENDATIONS

 SERVICE COMPANY NAME

 PRINTED TECHNICIAN NAME